

COORDINATION ITEMS / NOT YET RESOLVED

1. Draft roof retains 30 degrees and old heights, but starts at current T-SO Y=-64. Current roof design is not finalized.
2. User correction: T-W is on the far-west column row X=-34. Cross-members now extend to that row; O2/O3 are subsegments of T1/B2, not separate beams.
3. Longitudinal web tips are moved to chord axes in the draft; source-baseline geometry remains separate.
4. All 13 columns are modeled from floor datum Z=0 to frame bottom Z=98.5 using source plan-symbol sections. East-wall heights are provisional; footing and connection details remain unresolved.
5. E-OB sits at Z98.5 with a provisional 3-inch display envelope matching truss chords; section sizing is unresolved. OB1 elevation remains unknown.
6. T-W source uprights at Y185 and Y186 are only 1 inch apart with 3-inch envelopes: overlap retained for review.
7. T-N loft-door jamb axes X81.5/113.5 give 29 inches between 3-inch faces; source 32 inches is axis spacing.
8. T-W source door header gives 81.5 inches from loft floor to underside; source opening height needs coordination.
9. Ground-floor N1/N2 bay is 192 inches center spacing / 188 inches between 4-inch symbols, separate from the T-N loft door.
10. T-S at Y0 is 2 inches north of S3 at Y=-2; south beam Y=-64 is 2 inches north of the south columns.
11. E-S connects to S3; E-M/E-N connect to T-E at Z98.5 as unsized references. E-M retains option B and its 1-inch offset from E-OB.
12. Truss 3-inch section envelopes have not been reconciled with the plan outside-face limit at X213.5.
13. Mesh validity and geometric connections do not establish structural stability, capacity, connection design or collision-free fabrication.